

Ref: SLT4/DAB/EMP-4/CONT/CLM/2023/1031

Date: 31<sup>st</sup> October 2023

To

<b>Shri. D K Saini,</b> The Chairman DAB Bungalow No. 2, Metro Enclave, Press Enclave Road, Pushp Vihar, Near Saket City Mall & Saket District Court, New Delhi 110017, India. <a href="mailto:saini_dk@hotmail.com">saini_dk@hotmail.com</a>	<b>Shri. A K Garg,</b> The Member DAB Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi, 110001, India. <a href="mailto:akgarg51@hotmail.com">akgarg51@hotmail.com</a>	<b>Shri. Achal Khare,</b> The Member DAB 2403, Tower 1, Tata Primanti, Sector 72, Near Tatvam Vilas, Southern Peripheral Road, Gurugram, 122018, Haryana, India. <a href="mailto:achalkhare@gmail.com">achalkhare@gmail.com</a>
--	--	--

Dear Sir/s,

Sub: 2x25 kV Traction System for Rewari – Makarpura (Vadodara) section of WDFC – Phase-1 (ICB No.: EM P-4) – **Reg: Dispute-09 (CD-09) – Dispute pursuant to the Engineer's determination of Interim Extension of Time for completion of the Project Milestones (MS1, MS2, MS3, MS4 & MS5) duly considering the impact of delay events accrued up to 30.06.2021- Submission of Request for Decision (RFD)**

Ref. 1. SLT4 Letter No. SLT4/NKC/EMP-4/CONT/EOT/2022/0434 dated 11.03.2022  
2. NKC Letter No. L-NKC-SLT4-PMC-2208-24 dated 25.08.2022  
3. SLT4 Letter No. SLT4/NKC/EMP-4/CONT/EOT/2023/0052 dated 16.01.2023  
4. NKC Letter No. L-NKC-SLT4-PMC-2302-27 dated 23.02.2023  
5. SLT4 Letter No. SLT4/NKC/EMP-4/CONT/EOT/2023/0958 dated 07.10.2023  
6. SLT4 Letter No. SLT4/NKC/EMP-4/CONT/EOT/2023/0976 dated 13.10.2023  
7. DAB Order dated 13.10.2023 received on email  
8. DAB Order dated 22.10.2023 received on email  
9. DAB Order dated 30.10.2023 received on email  
10. DAB Order dated 31.10.2023 received on email

1. A dispute has arisen between Contractor and the Employer pursuant to the Engineer's determination on the subject matter. Being dissatisfied, by letter SLT4/0958 dated 07.10.2023, the Contractor notified the Engineer/ Employer of its intention to refer the subject dispute to DAB, as provided in Cl. 20.4 of GCC/PC.
2. Subsequent to Contractor's letter referred at 6 above, vide email dated 31.10.2023, the learned DAB fixed first meeting on 01.12.2023 and instructed the Contractor to submit statement of claims (SOC) on or before 31.10.2023. Further, the learned DAB instructed the Respondent to submit statement of defence (SOD) within two weeks of submission of SOC.
3. Pursuant to above and in terms of Cl 20.4 of GCC, we are accordingly enclosing the dispute in writing along with supporting documents (Request for Decision) for the adjudication by the learned DAB and issuing decision on this matter. A copy of the dispute and documents is marked to the Engineer and the Employer as provided in Cl. 20.4 of GCC.
4. In the meantime, the Contractor may be advised of the advance payments to be made to the learned DAB as per Cl. 6 of Appendix, GC of Dispute Adjudication to enable it to take necessary action in this regard.

Thanking You,  
Yours faithfully

For **Sojitz – L&T Consortium**

A handwritten signature in blue ink, appearing to read 'Manish', is written over a horizontal line.

**Manish Parashar**

(Contractor's Representative)

**Cc: -**

1. The CGM, DFCCIL, Jaipur
2. The Project Director, M/s NKC, New Delhi
3. The Project Director, WDFC/EMP-4, Sojitz- L&T Consortium

**Encl: -** 1. Request for Decision (RFD) for Dispute-09 (CD-09)